

**LAKE ST. LOUIS SEWER IMPROVEMENT PROGRAM - INSPECTION
COMMUNITY UPDATE: SEPTEMBER 14, 2016**

At the direction of the Public Water Supply District No. 2 of St. Charles County, Missouri's Board of Directors, the Lake St. Louis Advisory Committee has been tasked with facilitating distribution of regular and periodic updates on the project status to the various project stakeholders and the general public. The following is the Advisory Committee's update on the Contractor's work performed to date, as well as a summary of community concerns which have been received by the Advisory Committee and/or PWSD2 Staff and how these concerns are being addressed. If you have concerns which have not been addressed, we encourage you to [contact](#) a member of the Advisory Committee so that your concern can be addressed in future Community Updates.

1. Overview of Contractor's work to date:

- a. Right-of-Entry Acknowledgments:
 - i. Contractor has obtained acknowledgments for all but one site (97% complete).
- b. Contract 1: Inspection, Condition Assessment, and Mapping:
 - i. Pre-Inspection:
 1. Ongoing. Approximately 19,700 LF complete (roughly 53%).
 - ii. Locating:
 1. Survey data has been collected for the on-land manholes.
 2. Mains in both lakes have been located utilizing toning technology. Buoys were temporarily installed to mark detected locations as appropriate. Underwater markers remain at some locations, however most above-water buoys have been removed. The accuracy of the locating data is currently being reviewed and verified.
 - iii. Soil Sampling:
 1. Two sets of soil samples have been gathered, one for geotechnical design properties and the second soil corrosivity properties. Samples have been gathered and tested. Additional samples will be gathered and tested as necessary.
 - iv. Cleaning:
 1. Ongoing. Cleaning of the shorter laterals (less than 1,000 feet) is ongoing. Cleaning of longer laterals is expected to continue, although will be somewhat limited until the new access structures are constructed.
 - v. Final Inspection:
 1. Ongoing. Final inspection of the shorter laterals (less than 1,000 feet) is ongoing. Inspection of longer laterals is expected to continue, although will be somewhat limited until the new access structures are constructed. Approximately 8,500 LF complete (roughly 23%).
- c. Contract 2: Access Structures:
 - i. Notice to Proceed will be issued upon receipt of Performance & Payment Bonds.